

材料確認

作成日 令和8年8月6日(木)
受注者 山野・中村・朝日特定建設工事共同企業体
現場代理人 橋爪 敬義

工 種 数 量		今 週 実 績						累 計 数 量	来 週 予 定							累 計 数 量				
		8/1 (土)	8/2 (日)	8/3 (月)	8/4 (火)	8/5 (水)	8/6 (木)		8/7 (金)	8/8 (土)	8/9 (日)	8/10 (月)	8/11 (火)	8/12 (水)	8/13 (木)		8/14 (金)	8/15 (土)		
推進工 昼間作業8:30～17:00	1式							con打設	1式								1式			
坑口コンクリト補強																				
準備工 昼間作業8:30～17:00	1式							発進	到達			1式							1式	
坑内ジャイロ測量																				
推進工 昼間作業8:30～17:00	1式											1式							1式	
仮設備工																				
準備工 昼間作業8:30～17:00	1式																		1式	
夏季休暇養生																				
立 会 ・ 確認 等		8月6日(木) 13:30～ 推進工 滑材、作泥材 現場臨場															進捗率(%) 8月7日まで 計画 58.2% 実施 52.1%			
休日作業等																				
使用機械入搬出																	ウェブパン 			
記事 ・ 連絡等										8月11日(火)～8月16日(日) 夏季休暇										

進捗率(%)
8月7日まで
計画 58.2%
実施 52.1%

ウェブバン



週間工程表（ 段階確認 ・ 立会 ・ 材料確認 ・ 休日作業 ）

工事番号： 令和6年度 四期改良 第40～分0006号
工事名： 内径1200耗配水管推進工事(四期・改良)
工 期： 令和7年2月21日～令和9年1月21日

作成日 令和8年8月6日(木)
受注者 山野・中村・朝日特定建設工事共同企業体
現場代理人 橋爪 敬義

		今 週 実 績							累 計 数 量	来 週 予 定							累 計 数 量
		8/8 (土)	8/9 (日)	8/10 (月)	8/11 (火)	8/12 (水)	8/13 (木)	8/14 (金)		8/15 (土)	8/16 (日)	8/17 (月)	8/18 (火)	8/19 (水)	8/20 (木)	8/21 (金)	
工 種	数 量																
推進工 屋間作業8:30～17:00 坑口コンクリト補強	1式																1式
準備工 屋間作業8:30～17:00 坑内ジャイロ測量	1式																1式
推進工 屋間作業8:30～17:00 仮設備工	1式																1式
準備工 屋間作業8:30～17:00 夏季休暇養生	1式																1式
推進工 屋間作業8:30～17:00 掘進機搬入据付	1式																1式
推進工 屋間作業8:30～17:00 発進坑口鏡切り	1式																1式