

週間工程表（ 段階確認 ・ 立会 ・ 材料確認 ・ 休日作業 ）

工事番号： 令和6年度 四期改良 第40-分0006号
工事名： 内径1200耗配水管推進工事(四期・改良)
工 期： 令和7年2月21日～令和9年1月21日

作成日 令和8年9月16日(水)
受注者 山野・中村・朝日特定建設工事共同企業体
現場代理人 橋爪 敬義

工 種 数 量		今 週 実 績							累 計 数 量	来 週 予 定							累 計 数 量
		9/12 (土)	9/13 (日)	9/14 (月)	9/15 (火)	9/16 (水)	9/17 (木)	9/18 (金)		9/19 (土)	9/20 (日)	9/21 (月)	9/22 (火)	9/23 (水)	9/24 (木)	9/25 (金)	
推進工 屋間作業8:30～17:00 坑口パッキン補強	1式							1式								1式	
推進工 屋間作業8:30～17:00 仮設備工点検整備	1式							1式								1式	
SW休暇養生 屋間作業8:30～17:00	1式							1式								1式	
工業用水ユーザー9社の現場視察	1式							1式								1式	
推進工 屋間作業8:30～17:00 本掘進準備	1式															1式	
推進工 屋間作業8:30～17:00 本掘進	1式														No.2	1式	

週間工程表 (段階確認 ・ 立会 ・ 材料確認 ・ 休日作業)

工事番号： 令和6年度 四期改良 第40-分0006号
工事名： 内径1200耗配水管推進工事(四期・改良)
工 期： 令和7年2月21日～令和9年1月21日

作成日 令和8年9月16日(水)
受注者 山野・中村・朝日特定建設工事共同企業体
現場代理人 橋爪 敬義

工 種 数 量		今 週 実 績						累 計 数 量	9/26 (土)		9/27 (日)		来 週 予 定						10/3 (土)	累 計 数 量
		9/19 (土)	9/20 (日)	9/21 (月)	9/22 (火)	9/23 (水)	9/24 (木)		9/25 (金)	9/28 (月)	9/29 (火)	9/30 (水)	10/1 (木)	10/2 (金)						
推進工 昼間作業8:30～17:00 本掘進準備	1式								1式									1式		
推進工 昼間作業8:30～17:00 本掘進	1式							No.2					No.3,4	No.5,6	No.7,8	No.9,10	No.11,12		No.13,14	1式
立 会 ・ 確 認 等																進捗率(%) 9月18日まで 計画 63.3% 実施 54.8%				
休日作業等																				
使用機械入搬出																ウェブパン				
記事 ・ 連絡等		9月25日(金) 8:30 推進管No.2搬入 S W 休暇：9月15日、9月17日～9月23日																		