

工 事 名： 企平第53号 平塚市ふじみ野1丁目付近配水管改良工事(DB方式)

作成日 2024年 6月28日

契約工期： 令和 6年 3月11日 から  
令和 7年 3月17日 まで

計 画 工 程 表 No.1

予 定： 実 施：

現場代理人： 山口 理沙  
監理技術者： 土屋 淳  
デック・大昭・幸徳共同企業体

| 工 種          |                   | 数 量    | 単 位 | 3月      |    |    | 4月   |    |    | 5月   |    |    | 6月    |    |    | 7月    |    |    | 8月    |    |    | 進捗率    |
|--------------|-------------------|--------|-----|---------|----|----|------|----|----|------|----|----|-------|----|----|-------|----|----|-------|----|----|--------|
|              |                   |        |     | 10      | 20 | 31 | 10   | 20 | 30 | 10   | 20 | 31 | 10    | 20 | 30 | 10    | 20 | 31 | 10    | 20 | 31 |        |
| 準備工          | 施工計画書 作成 、配管検討    | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 100.0% |
|              | 関係者, 機関協議・許認可申請   | 1.0    | 式   | 3月11日着手 |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | 埋設物調査             | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 90.0%  |
| 仮設工          | 仮置場整備・現場事務所設置     | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 試掘工          |                   | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 舗装版切断工       |                   | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 80.0%  |
| 配水管布設工       | GX形 φ200mm        | 107.9  | m   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | GX形 φ150mm        | 414.5  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | GX形 φ100mm        | 573.9  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 70.0%  |
|              | GX形 φ75mm         | 174.8  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | S50形 φ50mm        | 49.3   |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 弁・室類設置工      | 仕切弁設置工 φ75～φ200mm | 23.0   | 基   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 60.0%  |
|              | 消火栓設置工 φ75mm      | 2.0    |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | 空気弁設置工 φ75mm      | 3.0    |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 給・配水管取付替工    | SUSφ20mm          | 5.0    | 箇所  |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 50.0%  |
|              | SUSφ25mm          | 132.0  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | SUSφ50mm          | 2.0    |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 既設管撤去工       | φ100mm            | 739.3  | m   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 40.0%  |
|              | φ150mm            | 414.1  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              | φ200mm            | 105.0  |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 路面復旧工        | 高級B-1舗装           | 66.6   | ㎡   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 30.0%  |
|              | 簡易舗装              | 5209.3 |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 区画線工         | 15cm換算            | 2486.0 | m   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
|              |                   |        |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 20.0%  |
|              |                   |        |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 10.0%  |
|              |                   |        |     |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    |        |
| 後片付け及び竣工書類作成 |                   | 1.0    | 式   |         |    |    |      |    |    |      |    |    |       |    |    |       |    |    |       |    |    | 0.0%   |
| 計 画 進 捗 率    |                   |        |     | 0.0%    |    |    | 3.0% |    |    | 9.0% |    |    | 19.0% |    |    | 29.0% |    |    | 37.0% |    |    |        |
| 実 施 進 捗 率    |                   |        |     | 0.0%    |    |    | 3.0% |    |    | 8.0% |    |    | 9.0%  |    |    |       |    |    |       |    |    |        |



